

Professional Development Series INFRASTRUCTURE

www.v1-education.com

YOUR WEBCAST WILL BEGIN SOON





Hosted by: **INFORMED INFORMED INFRASTRUCTURE** The magazine for civil & structural engineers

Sponsored by:



StormTrap®

STORMWATER MANAGEMENT

Presented by:



HUITT-ZOLIARS

Reducing Flood Risks in Older, Established Neighborhoods -Master Planning and Detention

May 19, 2021





Introduction



Katie Barron, PE, ENV-SP

City Engineer City of University Park



Gabriela Bell, PE, CFM Water Resources Engineer Huitt-Zollars



Hamilton Dallagasperina, PE, CFM Project Manager Huitt-Zollars





- City Drainage Overview
- Community Needs and Project Goals
- Stormwater Master Plan
- Advanced Project Area AOI 1
- Mitigation Solutions
- Construction Plans Development
- Construction Phase
- Project Completion
- Key Steps to Success City's Perspective
- Time Lapse Construction Video











City Drainage Overview

- The City's stormwater systems were installed as the City was initially developed between 1925 and 1955, including the existing ponds;
- The stormwater system mainly exists as it was originally installed. No significant upgrades have been made in the last 65+ years;
- Approximately 50% of all rain events exceed the capacity of our stormwater system today;
- Once the pipes are full, the remaining water flows overland and collects along low-lying areas.











- Reduce impact of high-water events and loss of life
- Maintain serviceability of Parks and streets
- Minimize construction impacts to residents
- Reduce schedule as much as possible
- Spread project costs over multiple funding years
 - Phased construction





- Reduce flooding during major rain events
- Upsize system where needed while maintaining current release rates downstream to the Town of Highland Park
- Maximize detention volume
- Utilize City Parks and wider rights-of-way as part of the solution





Project Goals



May 18, 2019



March 20, 2021





Water-My-Yard Data







Stormwater Master Plan





















Stormwater Master Plan









Mitigation Solutions - Aboveground







Mitigation Solutions - Aboveground







Mitigation Solutions - Underground







Mitigation Solutions - Underground

- Corrugated metal/plastic pipes
 - Limited storage
- Plastic Chambers
 - Limited storage
- Concrete Chambers
 - Fairly new with limited installations







Advanced Project Area - AOI 1









Key Design Aspects

- Maximize Storage Within Available Footprint
- Water Table and Buoyancy
- Foundation and Backfill Material
- Maintenance

Construction Challenges









EDUCATION CATION

Construction Plans Development

Maximize Storage Within Available Footprint

- Extend excavation to edge of tree canopies
- Lower downstream receiving storm drain











Water Table and Buoyancy

- Four Geotechnical borings to determine sub-surface strata
- Two borings with monitored wells to determine height of WT
- Shallow Water Table encountered 5-ft to 6-ft below surface





Underdrain used to address potential uplifting



- 6-in perforated PVC pipe around perimeter, at unit mid height
- Underdrain connected to downstream outfall pipe
- No filter fabric installed to prevent clogging
- Ability to flush the line clean using access devices





Foundation and Backfill Material

- 6-in leveling pad of 5/8-in stone aggregate
- Backfill of 5/8-in stone aggregate
- Geotextile to prevent soil migration





BACKFILL DETAIL









Post-Construction aerial image - First Flush Going To Existing Surface Pond







Maintenance

- Nearly maintenance free
- First flush to detention pond







Maintenance

• Access risers







Maintenance

• Access devices to flush underdrain









Numbers

30,000 CY / 2,500 truck loads of haul off material







Construction Phase

Numbers

- 788 units
- 250 truck loads of StormTrap units







Construction Phase

Numbers

- 788 units
- 250 truck loads of StormTrap units







Site Access

- Dedicated entrance and dedicated exit
- Specific Haul Route







Construction Phase

Site Access

- Dedicated entrance and dedicated exit
- Specific Haul Route





- Control of Water
- Excavation Into Hard Rock









Pumped Water Treated Before Reaching Storm Drain Water Diverted Around Perimeter And Pumped to Upper Surface









Grey Limestone Encountered 13' Below Surface

































































































Key Steps to Success (City Perspective)

- Procuring material before Contractor award to keep project on schedule
- Established truck-routes to mitigate traffic concerns
- Public Meetings in advance of project to establish resident expectations
- Continued involvement with the Parks Department on process and construction mitigation
 - Design input from beginning
 - Tree mitigation during pre-construction assured survival during and post-construction





Project Completion

May 2020







Project Completion

May 2021







• Time-lapse video



EDUCATION AND

Questions and Answers with:



Katie Barron, PE, ENV-SP City Engineer City of University Park



Hamilton Dallagasperina, PE, CFM Project Manager Huitt-Zollars



Gabriela Bell, PE, CFM Water Resources Engineer Huitt-Zollars



Todd Danielson Editorial Director Informed Infrastructure





If you are viewing the webcast LIVE, you may now download the Certificate of Completion

If you are viewing the ARCHIVE, you must take and pass the quiz below this video to obtain a Certificate of Completion





INFORMED INFORMED INFRASTRUCTURE The magazine for civil & structural engineers

Check out www.V1-Education.com to view other accredited webcasts.

Thank You for Attending